PHASE 1	Cricket & rugby store	month	Octob	October 2013		November 2013				December 2013			Xmas break	
		w/c Monday	21st	28th	4th	11th	18th	25th	2nd	9th	16th	23rd Dec	- 3rd Jan	6th
		project wk	1	2	3	4	5	6	7	8	9	10	11	12
Activity	Work by Needhams	Work by tennis club												
Site set up	Needhams													
	V 11 /2 0.0													
Raft foundations	Needhams/Crapper & Sons													-
Tennis Court Contractor		Sports Courts						-		-				
External lighting		Harlite												
External walls to plate level	Needhams													-
Relocate lighting column														
	Needhams/Crapper & Sons/Humphreys													-
Calor gas excavation	Needhams/Crapper & Sons													_
Calor Gas tank relocation		Calor Gas												+
Car park	Needhams/Crapper & Sons					! 								#
Electric duct (tennis)	Needhams/Crapper & Sons													<u> </u>
Dropped kerbs	Needhams/Crapper & Sons													1
Dropped keros	Neednams/Crapper & Sons													
SSE trench	Needhams/Crapper & Sons													
SSE mains connection		SSE												
Scaffolding	Needhams/Boundary													
Storm drainage	Needhams/Crapper & Sons													-
Foul drainage	Needhams/Crapper & Sons													
Water main excavation	Needhams/Crapper & Sons													
Connect water main		Thames Water												
Connect water main		Thanes water												-
Relocate barrier	Needhams/Crapper & Sons													
Roof trusses	Needhams													-
Gable walls	Naadhama													
Gable wans	Needhams													
Roof Coverings	Needhams/Davis Roofing													
Steel doors & frames	Needhams/Avon Doors													
Internal partitions	Needhams													-
Remove scaffold	Needhams/Boundary													1
Electrical installation	Needhams/Humphreys													1
Fascia & rainwater	Needhams													+
														1
External paving	Needhams/Crapper & Sons				1									+
Hand over cricket & rugby store		Cricket & Rugby to move in												
		to new stores & vacate												
		clubhouse						+		<del>                                     </del>				+
								+		†				+